



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 11/04/2024 – 11/08/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.

On-site Activities:

- **Loading Dock:**
 - Set CMU wall.
- **Level 2 Foundation:**
 - Place footing concrete.
 - Strip footing forms.
 - Form step footing walls.
 - Install wall rebar.
- **Level 2 Structure:**
 - Place rebar.
 - Electrical and plumbing rough-in.
 - Set pan deck.
 - Structural steel delivery.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 11/11/2024 – 11/14/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.
- The angled parking stalls along Wenatchee Avenue will be closed Monday November 11th. The closure will be in effect from 6:00 a.m. to 5:00 p.m.

On-site Activities:

- **Loading Dock:**
 - Set CMU wall.
- **Level 2 Foundation:**
 - Form step footing walls.
 - Install wall rebar.
 - Place concrete for step footing walls.
- **Level 2 Structure:**
 - Place rebar.
 - Electrical and plumbing rough-in.
 - Set pan deck.
- **Fuji/Gala Renovation:**
 - Temp Wall GWB and Paint
 - Demolition of existing rooms – ACT, walls, doors, carpet, mechanical systems, electrical systems.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 11/18/2024 – 11/22/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.
- The angled parking stalls along Wenatchee Avenue will be closed Monday November 18th through Friday November 22nd. The closure will be in effect from 6:00 a.m. to 5:00 p.m.

On-site Activities:

- **Level 2 Foundation:**
 - Place concrete for step footing walls.
 - Strip forms
- **Level 2 Interior Slab**
 - Rough and final grade.
 - SOG vapor barrier and rebar.
- **Level 2 Structure:**
 - Edge form, under-slab, and rebar work.
 - MEP rough-in.
 - Level 2 and roof materials on-site.
 - Crane mobilized, joists and decking set.
- **Fuji/Gala Renovation:**
 - Tempwall – Frame, GWB, and paint.
 - Demo ACT, walls, doors, carpet, electrical, and mechanical.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 11/25/2024 – 11/29/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.
- The project site will be closed on Thursday, November 28, and Friday, November 29.

On-Site Activities

- **Level 2 Foundation**
 - Strip forms
 - Waterproofing
 - Backfill
- **Level 2 Interior Slab**
 - SOG rebar installation
 - City and special inspections
 - L2 floor pour
- **Level 2 Structure**
 - Set roof pan deck
- **Fuji/Gala Renovation**
 - Light gauge metal framing
 - Electrical, fire alarm, and audio/video rough-in

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.