



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 04/07/2025 – 04/11/2025

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **Loading Dock & Exterior Storage**
 - Soffit insulation and sheathing.
 - Brick veneer.
- **Area A – Level 1**
 - GWB finish.
- **Area A – Level 2**
 - Mechanical, electrical, plumbing, and fire protection rough-in continues.
- **North and East Elevation**
 - Set up scaffolding for brick veneer.
- **Roof**
 - Install roof ships ladders.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 04/14/2025 – 04/18/2025

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- The temporary fence near the pedestrian bridge will be reconfigured to accommodate the Wenatchee Marathon finish line.

On-Site Activities

- **Loading Dock and Storage:** Soffit insulation and sheathing in progress.
- **Area A – Level 1:** Installing switchgear, finishing GWB, painting BR ceilings, and framing elevator room walls.
- **Area A – Level 2:** MEP rough-ins, soffit/wall framing, and temporary wall reconfiguration ongoing.
- **North and East Elevation:** Brick veneer work continues.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 04/21/2025 – 04/25/2025

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- The temporary fence near the 1st Avenue pedestrian bridge will be reconfigured to accommodate ongoing construction activities from reconfiguration for the Wenatchee Marathon.

On-Site Activities

- **Loading Dock & Storage:** Installing electric heater supports, completing electrical rough-in, conducting cover inspections, insulating the soffit, and beginning soffit sheathing.
- **Area A – Level 1:** Ongoing GWB finishing, wall and floor tile installation, and framing elevator machine room walls.
- **Area A – Level 2:** Continuing MEP rough-ins, soffit and wall framing, and reconfiguring the temporary wall.
- **North & East Elevations:** Brick veneer installation continues.
- **South Elevation:** Electrical rough-in, soffit sheathing, and wood blocking underway.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 04/28/2025 – 05/02/2025

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **Sitework:** Excavate PAC stairwell and art feature base
- **Loading Dock/Exterior Storage:** Heater supports, cover inspections, soffit insulation and sheathing
- **Level 1 Area A:** Tile work, bathroom trim, light fixture installation
- **Level 2 Area A:** MEPF rough-in, GWB installation
- **Elevator:** Ceiling and electrical rough-in
- **North Elevation:** Brick veneer, metal panels
- **East Elevation:** Rigid insulation, brick veneer
- **South Elevation:** Electrical rough-in, soffit sheathing, wood blocking, WRB at soffit

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.