



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 06/01/2025 – 06/06/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **North Elevation:** Caulking at brick and washing brick veneer.
- **East Elevation:** Curtain wall installation in progress.
- **South Elevation:** Stucco installation ongoing.
- **Elevator:** Installation underway.
- **Level 1, Area A:** Bathroom casework installation and elevator pre-installation prep ongoing.
- **Level 2, Area A:** Painting in progress.
- **Kitchen Expansion:** Demolition continues; temporary wall framing underway.
- **South Hardscape:** Irrigation sleeving, sack and patch of retaining wall in progress.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 06/09/2025 – 06/13/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **North Elevation:** Stucco installation ongoing.
- **East Elevation:** Curtain wall installation in progress.
- **South Elevation:** Stucco installation ongoing.
- **Elevator:** Installation underway.
- **Level 1, Area A:** Installation of bathroom partitions ongoing. Wall coverings are in progress.
- **Level 2, Area A:** MEP in progress.
- **Kitchen Expansion:** Demolition continues.
- **South Hardscape:** Installation of rock retaining walls are in progress.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 06/16/2025 – 06/20/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **North Elevation:** Stucco installation ongoing.
- **East Elevation:** Curtain wall installation in progress.
- **South Elevation:** Stucco installation ongoing.
- **Elevator:** Installation underway.
- **Level 1, Area A:** MEP trim out ongoing.
- **Level 2, Area A:** MEP in progress. Paint underway
- **Kitchen Expansion:** Demolition continues.
- **South Hardscape:** Wall footing forms underway

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 06/23/2025 – 06/27/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **North Elevation:** Stucco cure and finish wrapping up.
- **East Elevation:** Curtain wall installation is in progress.
- **South Elevation:** Stucco installation ongoing.

- **Level 1, Area A:** MEP trim out ongoing.
- **Level 2, Area A:** MEP in progress. Paint finishing up. Tile and meeting room wood ceiling installation starting.
- **Kitchen Expansion:** Demolition continues.
- **South Hardscape:** Wall footing forms underway.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 06/30/2025 – 07/04/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.

On-Site Activities

- **North Elevation:** Stucco cure and finish wrapping up.
- **East Elevation:** Curtain wall installation is in progress.
- **South Elevation:** Stucco installation ongoing.
- **Elevator:** Installation starting.
- **Level 1, Area A:** MEP trim out ongoing.
- **Level 2, Area A:** MEP in progress. Meeting room wood ceiling installation underway.
- **Kitchen Expansion:** Framing is underway. MEP rough-in is in progress.
- **South Hardscape:** Wall forms underway.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.
- Project site will be close Friday, July 4th.