



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/01/2025 – 09/05/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.
- Temporary wall modifications are underway. Clear separation between work zones and public spaces will be identified. Construction activity may be heard from inside the PAC and Convention Center.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- Parking stalls along N Wenatchee Ave will be closed for the remainder of the project to allow for site access during site civil work.
- Sidewalk access at N Columbia Ave is reopened to pedestrian traffic.

On-Site Activities

- **Exterior Elevations:** Curtain wall, expansion joint, and metal panel installation underway. Concrete finishing at exposed concrete walls in progress.
- **Level 1, Area A:** Acoustical ceiling installation and door & hardware installing in progress.
- **Level 2, Area A:** Metal panel and acoustical ceiling installation underway. Tile install in progress. Temporary wall demo underway and finish tie-in to begin.
- **Kitchen Expansion:** Drywall and taping underway with acoustical ceiling to follow.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/08/2025 – 09/12/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.
- Temporary wall modifications are underway. Clear separation between work zones and public spaces will be identified. Construction activity may be heard from inside the PAC and Convention Center.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- Parking stalls along N Wenatchee Ave will be closed for the remainder of the project to allow for site access during site civil work.
- Sidewalk access at N Columbia Ave is reopened to pedestrian traffic.

On-Site Activities

- **Exterior Elevations:** Curtain wall, expansion joint, and metal panel installation underway. Concrete finishing at exposed concrete walls in progress.
- **Level 1, Area A:** Carpet installation and door & hardware installing in progress.
- **Level 2, Area A:** Acoustical ceiling installation wrapping up. Tile, carpet, and wall coverings install in progress. Folding panel partition installation underway.
- **Kitchen Expansion:** Acoustical ceiling installation underway, with FRP wall coverings ready to begin.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/15/2025 – 09/19/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.
- Temporary wall modifications are underway. Clear separation between work zones and public spaces will be identified. Construction activity may be heard from inside the PAC and Convention Center.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- Parking stalls along N Wenatchee Ave will be closed for the remainder of the project to allow for site access during site civil work.

On-Site Activities

- **Exterior Elevations:** Operable glass wall installation, expansion joint, and metal panel installation underway. Concrete finishing at exposed concrete walls in progress.
- **Level 1, Area A:** Wall tile install underway. Elevator installation has resumed.
- **Level 2, Area A:** Tile, carpet, and wall coverings install in progress. Mechanical and electrical trim out underway. Folding panel partition installation complete.
- **Kitchen Expansion:** FRP wall coverings ready to begin with flooring to follow.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/22/2025 – 09/26/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.
- Temporary wall modifications are underway. Clear separation between work zones and public spaces will be identified. Construction activity may be heard from inside the PAC and Convention Center.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- Parking stalls along N Wenatchee Ave will be closed for the remainder of the project to allow for site access during site civil work.

On-Site Activities

- **Exterior Elevations:** Seismic expansion joint, and metal panel, curtain wall, and roof detailing installation underway.
- **Site Work:** Rough and fine grading at main entrance in progress, site concrete prep underway.
- **Level 1, Area A:** Painting in progress. Mechanical tie-in to existing facility in progress.
- **Level 2, Area A:** Floor prep and installation in progress. Mechanical and electrical trim out underway.
- **Kitchen Expansion:** FRP wall coverings installation ongoing, with flooring to follow. Equipment replacement at existing facility underway.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/29/2025 – 10/03/2025

Safety:

- Construction teams will be seen in hard hats and high-visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.
- Temporary wall modifications are underway. Clear separation between work zones and public spaces will be identified. Construction activity may be heard from inside the PAC and Convention Center.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic will be present along N Wenatchee Ave and N Columbia Ave.
- Parking stalls along N Wenatchee Ave will be closed for the remainder of the project to allow for site access during site civil work.

On-Site Activities

- **Exterior Elevations:** Seismic expansion joint, and metal panel, curtain wall, and roof detailing installation underway.
- **Site Work:** Rough and fine grading at main entrance in progress, site concrete prep underway.
- **Level 1, Area A:** Painting in progress. Interior seismic expansion joint installation in progress.
- **Level 2, Area A:** Floor prep and installation in progress. Mechanical and electrical trim out underway.
- **Kitchen Expansion:** Flooring installation underway with kitchen equipment installation to follow.
- **Equipment Startup:** Mechanical & electrical systems startup and testing is underway.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.